

MWRD Client Schedule

Activity ID	Shot #	Segment #	MHA	MHB	Contractor	Activity Name	Start	Finish
Construction							24-May-17	2-Mar-18
CON1090						Contract Completion Date	24-May-17	6-Mar-18
Pre-Lining							24-May-17	21-Aug-17
Site Preparation							24-May-17	31-May-17
PR2020						Establish Staging Area & OfficeTrailer	24-May-17	31-May-17
Traffic Control							5-Jun-17	22-Dec-17
Tinley Park							5-Jun-17	22-Dec-17
TC1040				Roadsafe		Conduct Traffic Control Set-Up @ Tinley	5-Jun-17	5-Jun-17
TC1050				Roadsafe		Conduct Traffic Control @ Tinley - Tear Down	10-Dec-17	12-Dec-17
Bypass							6-Jun-17	2-Mar-18
Build Bypass							6-Jun-17	14-Aug-17
Excavation Work							6-Jun-17	19-Jun-17
BP1000				Airy's		Trench Under Ridgeland for Bypass	12-Jun-17	13-Jun-17
BP1040				Airy's		New Discharge Shaft in CCFP North of 167th	6-Jun-17	19-Jun-17
BP1020				Airy's		Bore under 167th and Central	13-Jun-17	20-Jun-17
Setup Bypass							6-Jun-17	14-Aug-17
BP2010				Mersino		Bypass Pipe Install & Welding	6-Jun-17	31-Jul-17
BP2000				Mersino		Bypass Pump Install & Test	20-Jun-17	27-Jul-17
BP2020				Mersino		Fill / Hydro-Test / Accept Bypass Pipe	1-Aug-17	14-Aug-17
Bypass Operational							15-Aug-17	17-Nov-17
BP3000				Mersino		Daily Operation of Bypass Commences	15-Aug-17	15-Aug-17
BP3010				Mersino		Daily Operation of Bypass Completes	17-Nov-17	17-Nov-17
Bypass Removal							20-Nov-17	2-Mar-18
BP4000				Mersino		Remove Bypass Pumps	20-Nov-17	27-Nov-17
BP4010				Mersino		Remove Bypass Pipe	20-Nov-17	8-Dec-17
BP4020				Mersino		Fill Directional Borings and Perform Bypass Route Site Restoration	12-Feb-18	2-Mar-18
Clean & Pre-CCTV							16-Aug-17	29-Sep-17
Lining							21-Aug-17	27-Oct-17
LINE4000	1	1	0+00	6+80	ITU	Install MH 0+00 to MH 6+80 for Segment 001	21-Aug-17	23-Aug-17
LINE4010	2	2	6+80	11+30	ITU	Install MH 6+80 to MH 11+30 for Segment 002	23-Aug-17	25-Aug-17
LINE4020	2	3	11+30	13+60	ITU	Install MH 11+30 to MH 13+60 for Segment 003	23-Aug-17	25-Aug-17
LINE4040	3	5	13+60	15+80	ITU	Install MH 13+60 to MH 15+80 for Segment 005	28-Aug-17	30-Aug-17
LINE4050	4	6	15+80	21+84	ITU	Install MH 15+80 to MH 21+84 for Segment 006	30-Aug-17	1-Sep-17
LINE4060	5	7	21+84	27+40	ITU	Install MH 21+84 to MH 27+40 for Segment 007	5-Sep-17	7-Sep-17
LINE4070	6	8	27+40	33+30	ITU	Install MH 27+40 to MH 33+30 for Segment 008	11-Sep-17	13-Sep-17
LINE4080	7	9	33+30	39+20	ITU	Install MH 33+30 to MH 39+20 for Segment 009	13-Sep-17	15-Sep-17
LINE4090	8	10	39+20	45+00	ITU	Install MH 39+20 to MH 45+00 for Segment 010	18-Sep-17	20-Sep-17
LINE4100	9	11	45+00	49+55	ITU	Install MH 45+00 to MH 49+55 for Segment 011	20-Sep-17	22-Sep-17
LINE4110	10	12	49+55	54+25	ITU	Install MH 49+55 to MH 54+25 for Segment 012	25-Sep-17	27-Sep-17
LINE4120	11	13	54+25	60+50	ITU	Install MH 54+25 to MH 60+50 for Segment 013	27-Sep-17	29-Sep-17
LINE4130	12	14	60+50	66+80	ITU	Install MH 60+50 to MH 66+80 for Segment 014	2-Oct-17	4-Oct-17
LINE4140	13	15	66+80	73+10	ITU	Install MH 66+80 to MH 73+10 for Segment 015	4-Oct-17	6-Oct-17
LINE4150	14	16	73+10	79+30	ITU	Install MH 73+10 to MH 79+30 for Segment 016	9-Oct-17	11-Oct-17
LINE4160	15	17	79+30	85+55	ITU	Install MH 79+30 to MH 85+55 for Segment 017	11-Oct-17	13-Oct-17
LINE4170	16	18	85+55	91+60	ITU	Install MH 85+55 to MH 91+60 for Segment 018	16-Oct-17	18-Oct-17
LINE4180	17	19	91+60	97+43	ITU	Install MH 91+60 to MH 97+43 for Segment 019	18-Oct-17	20-Oct-17
LINE4190	18	20	97+43	104+30	ITU	Install MH 97+43 to MH 104+30 for Segment 020	23-Oct-17	25-Oct-17
LINE4200	19	21	104+30	110+45	ITU	Install MH 104+30 to MH 110+45 for Segment 021	25-Oct-17	27-Oct-17
LINE4210	20	22	110+45	116+85	ITU	Install MH 110+45 to MH 116+85 for Segment 022	22-Aug-17	24-Aug-17
LINE4220	21	23	116+85	122+50	ITU	Install MH 116+85 to MH 122+50 for Segment 023	29-Aug-17	31-Aug-17
LINE4230	22	24	122+50	128+50	ITU	Install MH 122+50 to MH 128+50 for Segment 024	5-Sep-17	7-Sep-17
LINE4240	23	25	128+50	134+50	ITU	Install MH 128+50 to MH 134+50 for Segment 025	12-Sep-17	14-Sep-17
LINE4250	24	26	134+50	140+50	ITU	Install MH 134+50 to MH 140+50 for Segment 026	19-Sep-17	21-Sep-17
Post Lining							26-Feb-18	2-Mar-18
Manhole Restoration (Item 2)							26-Feb-18	2-Mar-18
PL2120					Kim Const.	Perform Restoration on Discharge Shaft in CCFP	26-Feb-18	2-Mar-18
PR2285			0+00		Airy's	Restore MH at 175th and Ridgeland Ave	26-Feb-18	2-Mar-18

